OF FORT VAL	City Utilities Design Standards Manual	Exhibit MA7-2 Pressure Test Report for PVC
MOLANA		Created: February 19, 2015 Revised:
		Project Work order number
		Location
		Date
		Pipe Diameter
		Start Time
		Start Pressure (150 psi)
		Pressure at 15 minutes
		Pressure at 30 minutes
		Pressure at 45 minutes
		Pressure at 60 minutes
		Pressure at 75 minutes
		Pressure at 90 minutes
		Pressure at 105 minutes
		Pressure at 120 minutes
		Water added during testing
		Water allowed to be added during testing (see lookup table below)
		Was test successful? Yes if no visible leaking and water added is less than water allowed.
		Contractor signature
		Inspector signature
		Water Maintenance signature

	Leakage
Pipe	Allowance per
Diameter	1000 feet of main
(inches)	(gallons)
6	1.00
8	1.32
12	1.98
16	2.64

This completed form shall be submitted by the contractor into PMIS prior to final completion.