



**City Utilities  
Design Standards  
Manual**

**Exhibit MA7-3  
Pressure Test Report for HDPE**

Created: February 19, 2015

Revised:

	Project Work order number
	Location
	Date
	Pipe Diameter

	Start Time
--	------------

**Expansion Phase**

	Start Pressure (150 psi) - expansion phase
	End Pressure (150 psi) after 4 hours of expansion - note add water as required to expand pipe.

**Test Phase**

	Start Pressure (140 psi)
	End pressure after 1 hour

	Was test successful? Yes if no visible leaking and end pressure was within 5% of test pressure (133 psi).
--	---

	Contractor signature
	Inspector signature
	Water Maintenance signature

This completed form shall be submitted by the contractor into PMIS prior to final completion.