

805-T-036 DEPARTMENT FURNISHED MATERIALS

(Revised 05-23-13)

The Contractor shall pick up the INDOT supplied equipment from either the INDOT district location, (1), or the Logistical Support Center in Indianapolis, (2), and install it at the project site as shown on the plans. The Contractor shall notify the District personnel or the Supervisor of Traffic Signal Material in Indianapolis and make arrangement for picking up the Department furnished materials listed below at least five work days prior to the expected date of beginning work.

LOCATION No. 1: \_\_\_\_\_

EQUIPMENT PICK-UP SITE: \_\_\_\_\_

QUANTITY	DESCRIPTION
_____	Steel Strain Pole, 30 ft x 15 in. and Base Skirt, with Anchor Bolts
_____	Steel Strain Pole, 30 ft x 15 in. and Base Skirt, without Anchor Bolts
_____	Steel Strain Pole, 36 ft x 17 in. and Base Plate Skirt, with Anchor Bolts
_____	Steel Strain Pole, 36 ft x 17 in. and Base Plate Skirt, without Anchor Bolts
_____	Pole Band, Steel
_____	Pole, Cantilever Arm _____ ft, with Anchor Bolts
_____	Pole, Cantilever Arm _____ ft, without Anchor Bolts

LOCATION No. 2: \_\_\_\_\_

EQUIPMENT PICK-UP SITE: \_\_\_\_\_

QUANTITY	DESCRIPTION
_____	Steel Strain Pole, 30 ft x 15 in. and Base Skirt, with Anchor Bolts
_____	Steel Strain Pole, 30 ft x 15 in. and Base Skirt, without Anchor Bolts
_____	Steel Strain Pole, 36 ft x 17 in. and Base Plate Skirt, with Anchor Bolts
_____	Steel Strain Pole, 36 ft x 17 in. and Base Plate Skirt, without Anchor Bolts
_____	Pole Band, Steel

\_\_\_\_\_ Pole, Cantilever Arm \_\_\_\_\_ ft, with Anchor Bolts

\_\_\_\_\_ Pole, Cantilever Arm \_\_\_\_\_ ft, without Anchor Bolts

All work needed for pick-up and installation of the INDOT supplied equipment will be paid for under the following pay items.

Flasher Installation, \_\_\_\_\_, Location No. \_\_\_\_\_ .....LS  
type

Traffic Signal Installation, \_\_\_\_\_, Location No. \_\_\_\_\_ .....LS  
type

---

---